Royfill On-Site Checklist

INFO	Point of contact(s) on-site and cell number(s): Name: Number:
	Physical address for the crew to report and check-in: Address:
	CHECKLIST
0	Clear the vents and test end seals pressure
0	Blown the water out of the casing to ensure a good fill on the morning of arrival
	Identify the type of connection on the vent pipes (circle)
0	Flange or Threaded pipe
	Diameter:
0	Identify how close can the wax pump truck get to the end vent connection
0	Determine the length of hose needed (Cold weather conditions require shorter distances to prevent wax from cooling in the lines)
0	Conduct pressure test on pipes 60 min: 5-psi for boot seal, 10-psi for link seal
0	Confirm all PPE requirements are met
0	Confirm all safety meeting requirements are met
0	Set meeting location and time. Is a site escort required?
0	Complete procedures for signing in, getting badged, etc
0	Secure contractor for traffic control (if needed)
	Royston®